

RCPP Planning

Bois De Sioux Direct Watershed Planning	Target Date
Initial Draft Schedule - Early Meetings/Tasks	
Agency Scoping Meeting - Wheaton	June 8, 2016
Meeting at the BDS Office - 1:30 pm	Completed
- Discuss the RCPP Planning Process, and agency involvement and project team involvement	
- Send out Agency Comment Solicitation Letters.	
COE, DNR, USFWS, BWSR, MPCA, SWCD, SHPO, DOT, EPA, Tribal Interests, NRCS (Various offices)	
- Send letter to ask COE and USFWS to be Cooperating Agencies (NRCS) + THPO & SHPO	
Project Team Meeting # 1: Problem definition meeting (Review)	July 13, 2016
Breckenridge (505 8th St S. - Recycling Building) at - 9:00 am	Completed
Meeting length; about 2 hours	
- Define problems worthy of time and money (so we have a strong Purpose & Need, (P & N))	
Public Meeting #1: Scoping - Public comment and input	July 27, 2016
All project team members should attend if they are able	Completed
Breckenridge (505 8th St S. - Recycling Building) at - 9:00 am	
- Public Comments - Ranking Resource Concerns - Forms handed out at the Meeting	
Project Team Meeting # 2: Problems - Purpose and Need Draft	August 23, 2016
Breckenridge (505 8th St S. - Recycling Building) at - 8:30 am	Completed
Meeting length; about 3 hours	
- Review Public Comments - Agency Comments - Review Problems - Review Draft P & N	
Project Team meeting # 3: Final Draft Purpose and Need - Screen Initial Alternatives	November 2 2016
Breckenridge (505 8th St S. - Recycling Building) at - 8:30 am	Completed
Meeting length; about 3 hours	
- TP11 Screening for alternatives - Approve Draft P&N - Carry forward those that meet P & N	
Project Team meeting # 4: Screen and Narrow Alternatives - Select Preferred Alternative(s)	March 28, 2017
Breckenridge (505 8th St S. - Recycling Building) at - 8:30 am	Completed
- Review alternative information (HMS - RAS Models) and other reviews & benefits	
Project Team meeting # 5: Screen and Narrow Alternatives - Select Preferred Alternative(s)	June 6, 2017
Breckenridge (505 8th St S. - Recycling Building) at - 9:30 am	
- Review alternatives carried forward (HMS - RAS Models) and other reviews & benefits	
Project Team meeting # 6: Alternative(s)	TBD